

Lumberton Township Schools

Referendum Update July 26, 2019



Project Status:

Flooring- Work in BRS classrooms is almost completed. LMS classroom flooring work has begun.

BRS Boiler- is significantly complete.

LMS roof- Should conclude in late July. FLW roof to immediately follow.

LMS Cafeteria Windows- Scheduled for early August.

Ashbrook Projects- to award bid at August BOE meeting.



Referendum Projects- Images:

- New vinyl tile staged for installation at LMS.
- New pump and pipe insulation- BRS boiler.
- New roof insulation being fastened in place.
- Bobby's Run office is readied for carpeting.
- Bathroom tile work at LMS.

